

**PORTABLE APPLIANCE TEST REPORT**

**CERTIFICATE REF: PAT/9444AB**


CONTRACTOR DETAILS		SITE DETAILS	CLIENT DETAILS
 <b>M&amp;S Electrical Services Ltd</b>	M&S Electrical Services Limited 12 Bullfinch Close Riverhead England TN13 2BB	Seal Church	Seal Church Seal Church
	Website:	Email: simon-bull@hotmail.co.uk	Email: simon-bull@hotmail.co.uk
Telephone: 01732 247660		Telephone:	Telephone:

#	ID	MAKE	MODEL	LOCATION	SERIAL NO	VISUAL INSPECTION	VOLTAGE (V)	EARTH CONTINUITY (Ω)	POLARITY	PASS / FAIL
1	Heater 1	Igenix		Church		PASS	240	19.99	PASS	PASS
2	Heater 2	Igenix		Church		PASS	240	19.99	PASS	PASS
3	Heater 3	N/A		Church		PASS	240	19.99	PASS	PASS
4	Extension lead			Church		PASS	240	0.13	PASS	PASS
5	Heater 4	Philips		Church		PASS	240	19.99	PASS	PASS
6	Heater 5			Church		PASS	240	0.06	PASS	PASS
7	Table lamp			Church		PASS	240	19.99	PASS	PASS
8	Hoover	Henry		Church		PASS	240	19.99	PASS	PASS
9	Extension lead 2			Church		PASS	240	0.27	PASS	PASS
10	Extension lead 3	Briticent		Church		PASS	240	0.49	PASS	PASS
11	Extension lead 4			Church		PASS	240	0.11	PASS	PASS
12	Extension lead 5			Church		PASS	240	0.09	FAIL	FAIL
13	Extension lead 6			Church		PASS	240	0.19	PASS	PASS
14	Extension lead 7			Church		PASS	240	0.27	PASS	PASS
15	Kettle	Russel Hobbs		Church		PASS	240	0.08	PASS	PASS
16	Card machine			Church		PASS	240	19.99	PASS	PASS
17	Heater 6			Church		PASS	240	0.06	PASS	PASS
18	Table lamp			Church		PASS	240	19.99	PASS	PASS
19	Extension lead 8			Church		PASS	240	0.24	PASS	PASS
20	Piano			Church		PASS	240	19.99	PASS	PASS
21	Heater 9			Church		PASS	240	19.99	PASS	PASS
22	Extension lead			Church		PASS	240	0.33	PASS	PASS
23	Extension lead			Church		PASS	240	0.22	PASS	PASS
24	Fairy lights			Church		PASS	240	19.99	PASS	PASS
2	Extension plug			Church		PASS	240	0.05	PASS	PASS

**PORTABLE APPLIANCE TEST REPORT**

**CERTIFICATE REF: PAT/9444AB**

5										
2	Stereo	Panasonic		Church		PASS	240	19.99	PASS	PASS
6										
2	Heater			Church		PASS	240	19.99	PASS	FAIL
7										
2	Dehumidifier			Church		PASS	240	19.99	PASS	PASS
8										
2	Kettle	Carlton		Church		PASS	240	0.03	PASS	PASS
9										
3	Phone charger			Church		PASS	240	19.99	PASS	PASS
0										

<b>REASON FOR FAILURES:</b> No earth on extension lead  Heater was melted	Engineer Name: Michael Evans	Date: 7/07/2025
	Engineer Signature: 	Next Inspection: 07/07/2026